



Mississippi State Department of Health
Lead & Copper Materials Inventory, Sample Site Plan, & Site Validation

filed 28

RECEIVED
AUG 06 2018
ONE COUNTY
HEALTH DEPARTMENT

0220002
PWS ID (7 digits)

GT&Y Utility District
System Name

I hereby certify that all information contained in this Materials Inventory and Site Validation worksheet and Sample Site Plan are true and accurate. I further certify that each customer listed has agreed to participate in this Lead & Copper Monitoring Program and has been trained in the "Homeowner Lead Copper Sample Collection Procedures" provided by the Mississippi State Department of Health (MSDH).

James D. Jones
Type, Print Name of Individual Completing Plan

James D. Jones
Signature of Individual Completing Plan

8/3/18
Date Signed

662-809-0701
Phone Number

james.jones60@yahoo.com
email address

INSTRUCTIONS

Samples must be collected at locations where the highest lead levels are likely to be found. A "Tiering System" has been established to help prioritize your sample sites. The box below defines the tiering system for prioritizing sample sites.

TIERS FOR COMMUNITY WATER SYSTEMS

TIER 1 sampling sites are single family structures:

- ◆ containing copper pipes with lead solder installed **after 1982** OR
- ◆ containing lead pipes OR
- ◆ served by a lead service line

TIER 2 sampling sites consist of buildings, including multiple family residences:

- ◆ containing copper pipes with lead solder installed **after 1982** OR
- ◆ containing lead pipes OR
- ◆ served by a lead service line

Note: When multiple family residences comprise at least 20% of the structures served by a water system, they may be counted as Tier 1 sites. Should this apply to your system, please indicate this on your plan.

TIER 3 sampling sites are single family structures containing copper pipes with lead solder installed **before 1983**.

OTHER. If your system does not have enough Tier 1, 2, and 3 Sites to fill up its site plan, then you must use representative sites to complete your plan.

PWS ID: 0220002PWS Name: GT&Y Utility District**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>GT&Y Utility District</u>	System PWS ID: <u>0220002</u>
--	---

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (v check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input checked="" type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	<u>solder of joints</u>
<input checked="" type="checkbox"/> Constructed AFTER 1982	↓
<input type="checkbox"/> Constructed BEFORE 1983	
<input checked="" type="checkbox"/> Copper from piping and alloys, service lines and <u>home plumbing</u>	<u>4000' - 5000'</u>

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

Does the water system serve any connections that qualify as: (v check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (v check all that apply):

<input type="checkbox"/> Building/plumbing records	<input checked="" type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input checked="" type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (v check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (v check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
---	-----------------------------	------------------------------	---

2018 FEB 16 AM 11:19

LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION



Public Water System Name: <i>Granada Water Dept.</i>	System PWS ID: <i>0220003</i>	
---	----------------------------------	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (✓ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input checked="" type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	<i>2,000 connections</i>
<input checked="" type="checkbox"/> Lead service lines (water main to building) on either side of meter	<i>2,000</i>
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input checked="" type="checkbox"/> Constructed AFTER 1982	<i>500</i>
<input checked="" type="checkbox"/> Constructed BEFORE 1983	<i>3500</i>
<input checked="" type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	<i>400</i>

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

Does the water system serve any connections that qualify as: (✓ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (✓ check all that apply):

<input checked="" type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input checked="" type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (✓ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (✓ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
---	-----------------------------	------------------------------	---



PWS ID: 0220004

PWS Name: City of Grenada Bouge Basin-Holcomb

**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>City of Grenada-Bouge Basin</u>	^{-Holcomb} System PWS ID: <u>0220004</u>
---	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (v check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

Lack of records, previous operator retired, using same site plan

Does the water system serve any connections that qualify as: (v check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (v check all that apply):

<input checked="" type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input checked="" type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (v check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (v check box)

<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
------------------------------	--	------------------------------	---



PWS ID: 0220005

PWS Name: Grenada CO W/S - Girl Scout

**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>Grenada CO W/S - Girl Scout</u>	System PWS ID: <u>0220005</u>	
---	----------------------------------	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (√ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

Lack of records, previous operator retired, using same site plan

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input checked="" type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input checked="" type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
------------------------------	--	------------------------------	---



PWS ID: 0220007

PWS Name: Grenada Co Mundy Rd/Elliott

**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>Grenada Co Mundy Rd/Elliott</u>	System PWS ID: <u>0220007</u>
---	----------------------------------

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (√ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:
Lack of records, previous operator retired, using same site plan

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input checked="" type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input checked="" type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
------------------------------	--	------------------------------	---



LEAD & COPPER SAMPLE PLAN MATERIALS INVENTORY AND SITE VALIDATION

Public Water System Name: ✓ Poor House Water	System PWS ID: 0220008	
--	----------------------------------	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (√ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input type="checkbox"/> Building/plumbing records	<input checked="" type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input checked="" type="checkbox"/> Original records from initial monitoring/site plan
<input type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
---	-----------------------------	------------------------------	---



LEAD & COPPER SAMPLE PLAN MATERIALS INVENTORY AND SITE VALIDATION

Public Water System Name: PDR House Water Association	System PWS ID: D220013	
---	----------------------------------	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (v check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

Does the water system serve any connections that qualify as: (v check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (v check all that apply):

<input type="checkbox"/> Building/plumbing records	<input checked="" type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input checked="" type="checkbox"/> Original records from initial monitoring/site plan
<input type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (v check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (v check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
---	-----------------------------	------------------------------	---



PWS ID: 0220036

PWS Name: Grenada Ind. Park & Airport

**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>Grenada Ind. Park & Airport</u>	System PWS ID: <u>0220036</u>	
---	----------------------------------	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (√ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

Lack of records, previous operator retired, using same site plan

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input checked="" type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input checked="" type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
------------------------------	--	------------------------------	---



LEAD & COPPER SAMPLE PLAN MATERIALS INVENTORY AND SITE VALIDATION

Public Water System Name: <i>City of Granada - Gore Springs</i>	System PWS ID: <i>0220062</i>
--	----------------------------------

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (✓ check all that apply):	Estimated Amount (miles, feet or connections affected)?
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input checked="" type="checkbox"/> Constructed AFTER 1982	<i>23 connections</i>
<input checked="" type="checkbox"/> Constructed BEFORE 1983	<i>23 connections</i>
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:
Cannot confirm lead/presence in homes outside of homeowner statement.

Does the water system serve any connections that qualify as: (✓ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (✓ check all that apply):

<input type="checkbox"/> Building/plumbing records	<input checked="" type="checkbox"/> Statement from former water system personnel
<input type="checkbox"/> On-site inspection of plumbing and/or meter box	<input checked="" type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? (Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)) (✓ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (✓ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
---	-----------------------------	------------------------------	---

PWS ID: 0720064PWS Name: YOUNGS WATERRECEIVED
APR 03 2019
STONE COUNTY
HEALTH DEPARTMENT**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>YOUNGS WATER</u>	System PWS ID: <u>0720064</u>
--	----------------------------------

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (√ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input checked="" type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

All lines are made of plastic

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan:
---	-----------------------------	------------------------------	---

RECEIVED
APR 03 2013

STONE COUNTY
HEALTH DEPARTMENT

PWS ID: 070065

PWS Name: YOUNGS WATER

**LEAD & COPPER SAMPLE PLAN
MATERIALS INVENTORY AND SITE VALIDATION**

Public Water System Name: <u>YOUNGS WATER</u>	System PWS ID: <u>070065</u>
--	---------------------------------

Does the distribution system piping contain any of the following:
Does your PWS have the following in its distribution?
(√ check all that apply*)

<input type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	Estimated Amount (miles, feet or connections affected?)
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	
<input type="checkbox"/> Constructed AFTER 1982	
<input checked="" type="checkbox"/> Constructed BEFORE 1983	
<input type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	

* If you cannot confirm the presence of any of the aforementioned materials, please explain:
All lines are PVC, public

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	Tier 2 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input checked="" type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input type="checkbox"/> Other methods used:	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan:
---	-----------------------------	------------------------------	---

2017 APR 25 AM 9: 07



LEAD & COPPER SAMPLE PLAN MATERIALS INVENTORY AND SITE VALIDATION

Public Water System Name: Camp McCain Training Center	System PWS ID: 0220067	
---	----------------------------------	--

Does the distribution system piping contain any of the following:

Does your PWS have the following in its distribution? (√ check all that apply*)	Estimated Amount (miles, feet or connections affected?)
<input checked="" type="checkbox"/> Lead pipe, piping with lead-lined interior, or lead joint pipe in the distribution mains	80'
<input type="checkbox"/> Lead service lines (water main to building) on either side of meter	
<input type="checkbox"/> Lead goosenecks/pigtails	
<input checked="" type="checkbox"/> Lead from solder, caulking, alloys and home plumbing	400'
<input checked="" type="checkbox"/> Constructed AFTER 1982	100'
<input checked="" type="checkbox"/> Constructed BEFORE 1983	400'
<input checked="" type="checkbox"/> Copper from piping and alloys, service lines and home plumbing	400'

* If you cannot confirm the presence of any of the aforementioned materials, please explain:

Does the water system serve any connections that qualify as: (√ check all that apply)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 1 Sites
<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 2 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Tier 3 Sites
<input type="checkbox"/> Yes	<input type="checkbox"/> No	Other Sites

When sample site designations were recently verified as Tier 1, Tier 2, Tier 3, or Other (Representative), the following methods were used to determine the designations: (√ check all that apply):

<input type="checkbox"/> Building/plumbing records	<input type="checkbox"/> Statement from former water system personnel
<input checked="" type="checkbox"/> On-site inspection of plumbing and/or meter box	<input type="checkbox"/> Original records from initial monitoring/site plan
<input type="checkbox"/> Statement from homeowner	<input type="checkbox"/> Period pre-1986 local plumbing codes
<input type="checkbox"/> Tax office written records	<input type="checkbox"/> Certificate of occupancy
<input type="checkbox"/> On-line parcel information (tax office website)	<input type="checkbox"/> Lead solder swab/scratch test
<input checked="" type="checkbox"/> Other methods used: Record of Construction	

Were all available sites at the highest priority Tier level selected and listed in the Sampling Pool before adding sites of lower priority level? [Order of priority = Tier 1 (highest), Tier 2, Tier 3, Other Representative (lowest)] (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If No, explain: (Examples: property was vacant, homeowner refused to participate)
---	-----------------------------	------------------------------	---

Are any of the sites listed on the attached "Lead and Copper Sample Site Plan" a change from the sites sampled during previous monitoring periods? (√ check box)

<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> N/A	If Yes, you MUST indicate this on the new Sample Site Plan.
---	-----------------------------	------------------------------	---